

Table 3.01 **REVISED**  
Classroom Addition  
AT  
SCHOOL 30

RFP 420-23-02		PROPOSED PROGRESS SCHEDULE AND LUMP SUM FEES FOR BASIC SERVICES	
PROJECT PHASE	DURATION (Weeks)	PS30 BLDG MODULAR	FEE
Design Phase - Combines Kick-off/ Schematic Design & Design Development	10	218,880 + 91,200 = \$228,000	
Additional Services Reimbursables * - Survey, Environmental Services & Misc.	N.A.	288,000 + 120,000 = \$30,000	
<b>DESIGN PHASE SUBTOTAL</b>	<b>2.5 MONTHS</b>	247,680 + 103,200 = \$258,000	
SED Submission & Construction Documents	8	168,240 + 10,110 = \$175,250	
Additional Services Reimbursables * - Survey, Environmental Services & Misc.	N.A.	14,400 + 600 = \$15,000	
<b>SED/CD PHASE SUBTOTAL</b>	<b>2 MONTHS</b>	182,440 + 7610 = \$190,250	
Bidding and Negotiation/ Construction Administration	N.A.	N.A.	
<b>TOTAL</b>	<b>4.5 MONTHS</b>		\$403,250 + \$45,000



TOTAL SUM OF THIS PROPOSAL \$448,250

KG+D Architects, PC - Erik A. Kaeyer, AIA, LEED AP Architect or Engineer  
(printed name of proposer) **AMENDMENT 2**

\* - Additional Services Reimbursables  
Survey work by Insite Engineering  
Environmental Services by Adelaide Environmental