

SCHOOL 9  
YPS NO.: 10816  
CONTRACT 3 - PLUMBING  
MENGLER MECHANICAL, INC (Plumbing)

BOILER REPLACEMENT AND ASBESTOS ABATEMENT  
CHANGE ORDER #2 LOG

AE: EISENBACH + RUHNKE, P.C.  
CM: SAVIN ENGINEERS, P.C.  
DATE PRINTED 1/22/2021

Change Order Proposal (COP)	NYSED Part Two B: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Status	Amount
COP 3-D	Owner Directed	Additional quantities added to project scope outside work area.	Bathroom got flooded before the start of school and replacement of broken toilet and failed local 1/4 turn shut-off valve requires replacement.	Owner Directed	Replace broken toilet in Basement Boys Bathroom, 1/4 turn shut-off valve, new SS braid hose. Contractor to snake and clear obstruction in sanitary line.	Complete	\$1,709.00
COP -E	Engineer	Additional scope of work within of project work area.	Relocate gas pressure switch as required by Con Edison.	Unforeseen	Gas pressure switch was installed on gas booster pump as per contract documents. Con Edison required switch to be relocated to meter rig outside of building.	Complete	\$2,997.75
COP-F	Owner Directed	Additional scope of work within of project work area.	Installation of temporary hot water heater was required to maintain hot water in building while waiting for Con-Edison to turn on new gas service to building.	Unforeseen	Supply and install temporary hot water heater.	Complete	\$2,790.00
COP-G	Engineer	Additional scope of work within of project work area.	Installation of new gas regulators was required to meet new gas pressures from new gas booster required by Con-Ed after projec was let for bid.	Unforeseen	Supply and install gas regulator's for kitchen equipment and hot water heater.	Approved	\$1,431.30
<b>Total Approved Change Orders</b>							<b>\$8,928.05</b>

Original Contract Amount BOE Resolution 20.17 April 24, 2019	\$350,000.00
Change Order #1 BOE Resolution 15.25 August 21, 2019	\$7,381.00
Previous Amendment Contract Amount	\$357,381.00
<b>Change Order #2</b>	<b>\$8,928.05</b>
<b>Revised Contract Amount</b>	<b>\$366,309.05</b>

SCHOOL 9  
YPS NO.: 10816  
CONTRACT 3 - PLUMBING  
MENGLER MECHANICAL, INC (Plumbing)

BOILER REPLACEMENT AND ASBESTOS ABATEMENT  
CHANGE ORDER #2 LOG

AE: EISENBACH + RUHNKE, P.C.  
CM: SAVIN ENGINEERS, P.C.  
DATE PRINTED 1/22/2021

Architect Engineer: \_\_\_\_\_

(Print)

\_\_\_\_\_  
(Signature)

\_\_\_\_\_

(Company Name)

\_\_\_\_\_  
(Date)

Construction Manager: \_\_\_\_\_

(Print)

\_\_\_\_\_  
(Signature)

\_\_\_\_\_

(Company Name)

\_\_\_\_\_  
(Date)

By Yonkers Public \_\_\_\_\_

Schools: (Print)

\_\_\_\_\_  
(Signature)

\_\_\_\_\_  
(Job Title)

\_\_\_\_\_  
(Date)

Contractor: \_\_\_\_\_

(Print)

\_\_\_\_\_  
(Signature)

\_\_\_\_\_

(Company Name)

\_\_\_\_\_  
(Date)