



Customer: Yonkers City Schools

Location of Service Needed: Saunders
 Description of Service Needed: Service maintenance repair

 Company: EMF
 Priority: Rush
 Service
 Customer Purchase Order: _____
 Type: Billable service

Date Reported: 5/24/2023

Reported by: _____
 Phone: _____
 Additional Contact: _____
 Phone: _____
 Call taken by: _____
 Ticket author: _____

DATE COMPLETED: 5/24/2023
 Initials of Tech: SG

LOG OF WORK COMPLETED

Date	Technician	Description of Finding	Description of Actions Taken	Results / Next Steps	Hours	Rate	Amount
5/24/20233	Scott	Tie in new isolation C?O valves by EC-6 and 7	We wired up new valves and connected to EC-7 controller.	We tested operation. Now operating as expected. Job is complete.	3	170	\$510.00
5/24/20233	Tom		See above.		3	170	\$510.00
Total Labor:					6		\$ 1,020.00

MATERIALS PURCHASED FOR SERVICE

Product Number	Description	Quantity	Unit Cost
43GX36	90° Greenfield connector	1	\$2.06
Raco 232	411 box	1	\$3.81
CRS TP473	411 box cover	1	\$1.37
BRI 560-DC2	3/8 greenfield connectors	5	\$1.03
US--4461	3/8 1-hole strap	4	\$0.38
75133887291	3/8 greenfield	6	\$0.71
MC-002321	18/2 armored cable	20	\$0.80
Total Material Costs:			\$34.17

Handwritten signature and date: 6/20/23



Customer: Yonkers City Schools
 Location of Service Needed: Saunders
 Description of Service Needed: Building cooling inspection

 Company: EMF
 Priority: Rush
 Customer Purchase Order: Service
 Type: Billable service

Date Reported: 5/23/2023
 Reported by: _____
 Phone: _____
 Additional Contact: _____
 Phone: _____
 Call taken by: _____
 Ticket author: _____

DATE COMPLETED: _____
 Initials of Tech: JK

LOG OF WORK COMPLETED

Date	Technician	Description of Finding	Description of Actions Taken	Results / Next Steps	Hours	Rate	Amount
5/23/2023	Jerry	We checked EC-5 and found controller is empty. We reloaded it and tested it. Now it is operating as expected. We checked Room 223. We suggest replacing Erie valve with modulating Belimo due to bad face and bypass damper action. We checked Room 221. We are waiting on valve replacement. We checked Rooms 220 and 222. They are operating as expected. We checked Room 219. It has a broken face and bypass damper.	We will return to continue.		6.5	170	\$1,105.00
5/23/2023	Scott	See above.			4	170	\$680.00
5/23/2023	Tom	See above.			4	170	\$680.00
Total Labor:					14.5		\$ 2,465.00

MATERIALS PURCHASED FOR SERVICE

Product Number	Description	Quantity	Unit Cost
Total Material Costs:			\$0.00

[Handwritten signature]
6/20/23



Customer: Yonkers City Schools
 Location of Service Needed: Saunders
 Description of Service Needed: Service maintenance repair
 Date Reported: 5/16/2023
 Reported by: _____
 Phone: _____
 Additional Contact: _____
 Phone: _____
 Call taken by: _____
 Ticket author: _____
 DATE COMPLETED: _____
 Initials of Tech: JK

Type: Billable service

LOG OF WORK COMPLETED

Date	Technician	Description of Finding	Description of Actions Taken	Results / Next Steps	Hours	Rate	Amount
5/16/2023	Jerry	We continued with heat inspection repairs.	We replaced controller on 1st floor hall start. We completed from 5-15-2023. We tested operation. Operating as expected.	We will return to continue with repairs.	3.5	170	\$595.00
5/16/2023	Scott		See above.		5	170	\$850.00
5/16/2023	Tom		See above.		2.5	170	\$425.00
Total Labor:					11		\$ 1,870.00

MATERIALS PURCHASED FOR SERVICE

Product Number	Description	Quantity	Unit Cost
B3885	Factory repaired controller	1	\$166.80
Total Material Costs:			\$166.80

(Signature)
 6/20/23