

Change Order Proposal (COP)	NYS&D Part Two A: Requested By:	NYS&D Part Two B: Relationship to Project Scope	NYS&D Part Two C: Basis of Need	Category	NYS&D Part Two D: Description	Proposed Amount	Negotiated Amount
EC-5-A	Owner	Added scope.	Due to the lack of space within the School building, a temporary construction office was needed for the full time construction manager to operate their construction management activities with Construction Trades.	Owner	Finish and install 60 Amp feeder wire, support cable and circuit breaker to supply electrical power to the Temporary Construction Trailer.	\$ 5,530.00	\$ 5,000.00
EC-5-B	Contractor	Additional quantities added to project scope with inside of work area.	During the course of construction, it was realized that the design documents did not account for data wiring needed to connect the new school sign to the data port in the school's main office conference room.	Omission	Fee proposal includes labor and materials needed by the Prime contractor to install the conduit and wall mounted data connection box needed install data wire to control the display of the exterior sign.	\$ 1,382.00	\$ 1,250.00
EC-5-C	Owner	Revised Scope (Remove & Added)	The existing Underground Oil Storage Tank within the work area was accidentally damaged by the GC Site Contractor. A new temporary above ground Fuel Oil Storage Tank was required to be installed on a concrete pad in the same location as the future Emergency Generator. It was deemed beneficial to have the Electrical Contractor install the future conduits in order to reuse the concrete pad and surrounding sidewalks.	Owner	Fee proposal includes the labor and materials to install the electrical utilities conduits and connection boxes needed for the future emergency generator.	\$ 22,805.89	\$ 18,000.00
EC-5-D	Owner	Additional quantities added to project scope with inside of work area.	The listed Hi-Tech Security items were inadvertently missed when designing the system with YPS Facilities and Security.	Owner	Labor and materials for Hi-Tech Security to install cable, conduits and back boxes for 2 ILDAs located in the Basement.	\$ 7,007.54	\$ 6,500.00
EC-5-E	Owner	Additional quantities added to project scope with inside of work area.	The listed Hi-Tech Security items were inadvertently missed when designing the system with YPS Facilities and Security.	Owner	Labor and materials for Hi-Tech Security to install cable, conduits and back boxes for 3 ILDAs, 1 CCTV camera, Door Monitor, 1 Building Request to Exit and 2 door contacts located on the 1st Floor.	\$ 9,306.74	\$ 9,000.00
EC-5-F	Owner	Additional quantities added to project scope with inside of work area.	After bid the State recommended additional Hi-Tech Security measures be provided for alerting and Police response.	Unforeseen	Labor and materials for Hi-Tech Security to install cable, conduits and back boxes for 3 security push button and 2 intercom stations.	\$ 6,991.19	\$ 6,550.00

School 29
 YPS NO.: 10878
 CONTRACT DESIGNATION: Talk Electric

Phase I - Doors, Boiler System Replacement and Sirework

AE: Fuller D'Angelo Architects
 CM: Triton Construction Company
 Print Date: 3/23/2023

Change Order Proposal (COP)	NYSSED Part Two A: Requested By:	NYSSED Part Two B: Relationship to Project Scope	NYSSED Part Two C: Basis of Need	Category	NYSSED Part Two D: Description	Proposed Amount	Negotiated Amount
EC-5-G	AE	Additional quantities added to project scope with inside of work area.	Existing Fire Alarm pull station and light switch were not shown to be removed and reinstalled in the contract documents.	Omission	Labor and materials to relocate existing Fire Alarm pull station and re-attached existing light switch that to be removed for demolition and installation new doors and wall.	\$ 1,747.51	\$ 1,700.00
Total Change Orders						\$ 48,000.00	
Contract Allowance						\$ 35,000.00	
Balance of Allowance						\$ (13,000.00)	
Original Contract Amount						\$ 576,000.00	
Revised Contract Amount						\$ 689,000.00	
Contract Change Order Amount						\$ 13,000.00	

Architect Engineer: **William J. Means, RA LEED AP**

(Print) *William J. Means*
 (Signature)

(Company Name) **Fuller & D'Angelo, PC**

(Date) **3/24/2023**

Construction Manager:

(Print) *Ivan Makarov*
 (Signature)

(Company Name) **Triton Construction.**

(Date) **3/24/2023**

By Yonkers Public Schools:

(Print) *LEE M. PAVONE*
 (Signature)
 (Print) *Lee M. Pavone*
 (Signature)

(Job Title) **SR. MECH. ENGINEER**

(Date) **3/24/2023**

Contractor:

(Print) *Jose Castellon*
 (Signature)
 (Print) *J. Castellon*
 (Signature)

(Company Name) **Talk Electric**

(Date) **03/24/2023**