


Change Order Proposal (COP)	NYSED Part Two A: Requested By:	NYSED Part Two B: Relationship to Project Scope	NYSED Part Two C: Basis of Need	Category	NYSED Part Two D: Description	Proposed Amount	Negotiated Amount
COP-A	Owner	Added scope.	After award of a contract and not included in the contract, the Administration request the Cafeteria walls and doors be painted to enhance the new installed flooring.	Owner	Labor & material cost to prep, patch and paint the Cafeteria walls and door frames at School 8.	\$ 12,454.50	\$ 12,454.50
COP-B	Owner	Added scope.	After award of a contract and not included in the contract, the Administration request the Classroom 13 walls, cubbies and lockers be painted to enhance the new installed flooring.	Owner	Labor & material cost to prep, patch and paint Classroom 13 walls, doors, cubbies and lockers at School 8.	\$ 7,015.00	\$ 7,015.00
COP-C	Owner	Additional scope of work with inside of project work area.	In order to remove the existing asbestos cove base around the entire perimeter of the classroom sections of the backup wall material got damaged and new cement patch work was required.	Unforeseen	Labor & material cost to prep and Infill damage plaster wall base with concrete and bonding agent to receive new cove base material.	\$ 1,536.25	\$ 1,536.25
COP-D	Owner	Added scope.	After award of a contract and not included in the contract, it was recommend the Contractor provide a Labor & Material Bond.	Owner	Cost to supply City of Yonkers and YPS a Labor & Material bond for the project.	\$ 2,548.00	\$ 2,548.00
Total Change Orders						\$ 23,553.75	
Contract Allowance						\$ 15,000.00	
Balance of Allowance						\$ (8,553.75)	
Change Order 1 Amount						\$ 8,553.75	
Original Contract Amount						\$ 184,530.00	
Revised Contract Amount						\$ 193,083.75	

Engineer: Jack Eisenbach
 (Print)


 (Signature)

Eisenbach & Ruhnke Engineering, P.C.
 (Company Name)

9/30/2024
 (Date)

By Yonkers Public Schools: Lee Pavone
 (Print)


 (Signature)

Senior Mechanical Engineer
 (Job Title)

9/30/2024
 (Date)

Contractor: Jason Brody
 (Print)


 (Signature)

Milburn Flooring
 (Company Name)

9/30/24
 (Date)